

PUBLIC WORKS DEPARTMENT

Monthly Update

Period of 06/17/10 – 07/14/10

- Departmental projects that are currently under construction are moving along rather well, as considerable progress has been realized over the past month. The Alamo Street GRIP II Project; between New Mexico Avenue and McRae Street is for all practical purposes complete, with the exception of the open graded friction course, striping, and some miscellaneous clean-up. We expect 100.0% completion of this project by the end of July 2010, with final inspection to occur prior to the end of July 2010. We had hoped to have already completed this project, though the contractor is dedicating their asphalt production exclusively to the ARRA Project on Mills, 7th, & 8th Street, as the types of asphalt mix on Alamo and the ARRA Project are considerably different.

The Pinon Street Coop Project Phases I & II; between New Mexico Avenue and South Pacific Street has been completed in its entirety. The final inspection for this project was conducted on June 16, 2010 and punch list developed; accordingly. The project will be closed out in its entirety by July 30, 2010. In completing this project we will commence scoping our 2010 Coop project, as we have yet to be notified of funding disbursement for this NMDOT Funding Program. Depending on the funding allocated to the city, a corresponding project will be scoped and implemented.

Phase IV of the Legion Street MAP Project is moving along rather slowly, due to rain delays. To date, approximately 52.0% of the storm drain system has been completed. This work week the contractor will complete the construction of the designated drop inlets and outfall tie-in. Should everything continue on schedule, this particular project will be completed in its entirety by July 20, 2010; with final inspection and project closeout occurring shortly thereafter.

The \$2,000,000.00 American Recovery and Reinvestment Act (ARRA) Project, for Mills Avenue, 7th Street, and 8th Street is also progressing quite well. To date, the contractor has completed the concrete sidewalk and associated handicap ramps on 8th Street, between Mills Avenue and Douglas Avenue. They have also completed approximately 90.0% of the sidewalks on 7th Street between Mills Avenue and Lincoln Street. They will start pouring concrete tomorrow along the last stretch of 7th Street. Should production continue with the same frequency as that on 8th Street, the sidewalks and ramps will be completed by July 23, 2010. Milling of the asphalt along the entire project corridor has been completed. Resurfacing has been completed on Mills Avenue, between Grand

Avenue and Hot Springs; on 8th Street, between Mills Avenue and Douglas Avenue. The contractor is presently working on the repaving of 7th Street, between Mills Avenue and Lincoln Street. By day's end of July 14, 2010 the contractor will have completed the first pull on 8th Street, leaving two days to complete the repaving portion of the project. Therefore, the project surfacing should be completed and closed out by the end of July 2010.

The City of Las Vegas was formally notified by the Community Development Block Grant (CDBG) Council of our successful award of our \$500,000.00 Grant Application for the reconstruction of Moreno Street; between New Mexico Avenue and South Gonzales Street. We are currently in the process of setting up project files and commencing the associated environmental work; as a public input meeting was held on July 13, 2010. Should the preliminary project reviews continue according to plan, this project will begin in regard to construction in March 2011.

Should you require additional information on any of the above referenced projects, feel free to contact this office at your convenience.

CAO/da

xc: Report File