

PUBLIC WORKS DEPARTMENT
Monthly Update
Period of 12/15/2012-1/11/12

- The Public Works Department is in the process of reconstructing a portion of the Downtown Business Districts Pedestrian Facilities on the North Side of Douglas Avenue, between 7th Street and 8th Street. This section of sidewalk will be removed and replaced with new concrete sidewalk, and incorporate five 6' x 6' planting areas. These planting areas will be highlighted with brick pavers, appropriate tree species will be planted, and a concrete header curb will be added for safety purposes. This will be the same species of tree and type that were recently planted on the North Side of Douglas Avenue, between 6th Street and 7th Street. Action to remove the existing trees and sidewalk was recommended by the City's Tree Committee, as the heaving sidewalk associated with the trees that were at this location created a trip hazard along the adjacent city property. The City of Las Vegas has contracted with a local construction company to reconstruct the area. Crespin's Paving and Concrete began construction on January 10, 2012 and should be completed with this enhancement project by January 18, 2012. The planting of the new trees will occur in March of 2012. The cost of this project was contracted in the amount of \$11,743.00.
- The Moreno Street Community Development Block Grant (CDBG) Project is in winter suspension, due to the weather conditions; as temperatures have plummeted below zero degree over the past month. With these types of temperatures, construction is limited in regards to constructability in terms of concrete placement and backfilling. Construction of this project will resume in early spring when temperatures are more conducive for construction and be completed by May of 2012. To date, the construction company of Sangre de Cristo Gravel Products has completed approximately 64.0% of the Storm Drainage System, and 31% of the concrete work.
- Notice to proceed for the Municipal Airport Snow Removal Equipment (SRE) Building was issued to Anissa Construction Company of Albuquerque, New Mexico on Monday, December 12, 2011. Upon excavation for the footings, some problems were encountered in terms of soil conditions and foundation design. This issue has since been resolved and the contractor is in the process of completing the excavation and concrete work associated with this task. The footing construction will be completed by 1/20/12, as the pre-fabricated building is scheduled for delivery on 1/23/12. With this in retrospect, this \$400,000.00 project will be completed by April of 2012.

Should you require additional information, on any of the aforementioned projects, feel free to contact the Public Works Department; at your convenience.

CAO/vg

xc: Report File