	A	B	C	D	E	F	G	H	I	J	K
1	**TASK**		**FUND**	**TO HUD**	**ADVERTISE**	**OPEN**	**AWARD**	**START**	**COMPLETE**	**STATUS**	**PERSON RESPONSIBLE**
2											
5											
6	3 Unit Remodel	A1	06/07 CFP		3/13/09	4/8/09	5/6/09	5/26/09	8/17/09		
7	2510 New Mexico Ave		06/07 CFP		3/13/09	4/8/09	5/6/09	5/26/09	8/17/09	COMPLETE	LORI
8	2511 Church St		06/07 CFP		3/13/09	4/8/09	5/6/09	5/26/09	8/17/09	COMPLETE	LORI
9	2519 Church St		06/07 CFP		3/13/09	4/8/09	5/6/09	5/26/09	8/17/09	COMPLETE	LORI
10											
12	6 Unit Remodel	A3	07 CFP		5/6-8/2009	5/20/09	6/3/09	6/13/09	12/13/09	ON-GOING	June Tafoya
13	2918 Hot Springs		07 CFP		5/6-8/2009	5/20/09	6/3/09	6/13/09	12/13/09	ON-GOING	June Tafoya
14	2920 Hot Springs		07 CFP		5/6-8/2009	5/20/09	6/3/09	6/13/09	12/13/09	ON-GOING	June Tafoya
15	2412 Sagebrush		07 CFP		5/6-8/2009	5/20/09	6/3/09	6/13/09	12/13/09	ON-GOING	June Tafoya
16	2416 Sagebrush		07 CFP		5/6-8/2009	5/20/09	6/3/09	6/13/09	12/13/09	ON-GOING	June Tafoya
17	2424 Sagebrush		07 CFP		5/6-8/2009	5/20/09	6/3/09	6/13/09	12/13/09	ON-GOING	June Tafoya
18	2438 Sagebrush		07 CFP		5/6-8/2009	5/20/09	6/3/09	6/13/09	12/13/09	ON-GOING	June Tafoya
19											
23				TO HUD							
24	10 Unit Remodel	A7	09 CFRP	11/2/09	11/9/09	11/24/09	12/2/09	12/14/09	6/14/09	REJECTED PRE AWARD	June Tafoya
25	2806 Louden		09 CFRP	11/2/09	11/9/09	11/24/09	12/2/09	12/14/09	6/14/09	ENGINEER	June Tafoya
26	2814 Louden		09 CFRP	11/2/09	11/9/09	11/24/09	12/2/09	12/14/09	6/14/09	ENGINEER	June Tafoya
27	2816 Louden #12		09 CFRP	11/2/09	11/9/09	11/24/09	12/2/09	12/14/09	6/14/09	ENGINEER	June Tafoya
28	2819 Louden		09 CFRP	11/2/09	11/9/09	11/24/09	12/2/09	12/14/09	6/14/09	ENGINEER	June Tafoya
29	2816 Zuni		09 CFRP	11/2/09	11/9/09	11/24/09	12/2/09	12/14/09	6/14/09	ENGINEER	June Tafoya
30	2926 Navajo		09 CFRP	11/2/09	11/9/09	11/24/09	12/2/09	12/14/09	6/14/09	ENGINEER	June Tafoya
31	405 Apache		09 CFRP	11/2/09	11/9/09	11/24/09	12/2/09	12/14/09	6/14/09	ENGINEER	June Tafoya
32	2813 Zuni		09 CFRP	11/2/09	11/9/09	11/24/09	12/2/09	12/14/09	6/14/09	ENGINEER	June Tafoya
33	2417 Sagebrush		09 CFRP	11/2/09	11/9/09	11/24/09	12/2/09	12/14/09	6/14/09	ENGINEER	June Tafoya
34	2938 Hot Springs		09 CFRP	11/2/09	11/9/09	11/24/09	12/2/09	12/14/09	6/14/09	ENGINEER	June Tafoya
35											
36	24 WINDOW/DOOR REPLACEMENT	ALL SITES	09 CFRP	11/16/09	11/30/09	12/16/09	1/6/10	SPRING		ENGINEER	JUNE TAFOYA
37											
38	STUCCO 5 BUILDINGS	SITE 7-1	09 CFRP	11/16/09	11/30/09	12/16/09	1/6/10	SPRING		ENGINEER	JUNE TAFOYA
39											
40	SIDEWALKS	SITE 7-1	09 CFRP	12/14/09	12/28/09	1/13/10	2/3/09	SPRING		ENGINEER	JUNE TAFOYA
41				**TO HUD**							
50	Appliances		09 CFRP	1/1/09						PO/PRICE QUOTES	JUNE TAFOYA
51	A&E CONTRACT		09 CFRP	AT HUD						AWAITING HUD	JUNE TAFOYA
52											
53											
54		A13	08 CFP								June Tafoya
55	Sidewalk Improvements	A14	08 CFP								June Tafoya
56	Tree Removal	A15	08 CFP								June Tafoya
57	Landscaping	A16	08 CFP								June Tafoya
58	Stucco buildings	A17	08 CFP								June Tafoya
59	Install GFCI/Vanity lights	A18	08 CFP								June Tafoya
60	Replace Furnaces (4)	A19	08 CFP								June Tafoya
61	Replace Maintenance Vehicle	A9	09 CFP				Aug 2009			Frank Lucero	Frank Lucero
62	Fencing	B1	LOW RENT				8/1/09		COMPLETE	UNDER CONTRACT	
64	Window Replacement 7-7 A/B										
65											
66											
67											
68											
69											
70											
71											
72											
73											
74											
75											
76											
77											
78											
79											
80											
81											
82											
83											
84											
86											